

Consolidated Stewart Creek Remediation/Grand Park Construction Schedule. Revised August 18, 2014 (updates will be provided as schedule is revised)

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1	Revised Lake Study	124 wks	Mon 2/27/12	Fri 7/11/14		
2	Proposed Conditions	8 wks	Mon 2/27/12	Fri 4/20/12		
3	Meeting to Review Results	0 wks	Fri 4/20/12	Fri 4/20/12	2	
4	Draft Report	5 wks	Mon 4/23/12	Fri 5/25/12	3	
5	SUBMIT DRAFT REPORT	0 wks	Mon 6/16/14	Mon 6/16/14		
6	City Review of Draft Report	2 wks	Mon 6/16/14	Fri 6/27/14	5	
7	Meeting to Review Comments	0 wks	Fri 6/27/14	Fri 6/27/14	6	
8	Final Report	2 wks	Mon 6/30/14	Fri 7/11/14	7	
9						
10	Conditional Letter of Map Revision	44 wks	Mon 7/14/14	Thu 5/14/15	8	
11	Prepare CLOMR Application	6 wks	Mon 7/14/14	Fri 8/22/14	8	
12	City Review of CLOMR Application	2 wks	Mon 8/25/14	Fri 9/5/14	11	
13	Meeting to Review Comments	0 wks	Fri 9/5/14	Fri 9/5/14	12	
14	Finalize CLOMR & Submit to FEMA	1 wk	Mon 9/8/14	Fri 9/12/14	13	
15	CLOMR Approval Process	35 wks	Mon 9/15/14	Thu 5/14/15	14	
16						
17	Section 404 Permitting	109.8 wks	Fri 12/21/12	Wed 1/28/15		
18	Pre-Permitting Meeting with USACE	0 wks	Tue 10/1/13	Tue 10/1/13		
19	Meet with City to Discuss Results of Meeting	0 wks	Tue 10/1/13	Tue 10/1/13	18	
20	IP Submittal	80.6 wks	Fri 12/21/12	Tue 7/8/14		
21	Resubmittal of IP Application	37.6 wks	Mon 5/12/14	Wed 1/28/15		
22	Review/Redline Existing IP Application	2 wks	Mon 5/12/14	Fri 5/23/14		
23	Meeting with City to Discuss IP Application	0.2 wks	Wed 5/21/14	Wed 5/21/14		
24	Revise IP Application	3.4 wks	Fri 5/23/14	Mon 6/16/14		
25	Final IP Draft to Team	0.2 wks	Mon 6/16/14	Mon 6/16/14		
26	7 Day Team Review	1.2 wks	Mon 6/16/14	Mon 6/23/14		
27	Final Revisions to IP Application	2.2 wks	Tue 6/24/14	Tue 7/8/14	26	
28	Meet with USACE and Submit IP Application	0.2 wks	Tue 7/8/14	Tue 7/8/14		
29	Draft Mitigation Plan from Peloton	3.8 wks	Tue 7/15/14	Fri 8/8/14		
30	Comments on draft due back to Peloton	1 wk	Mon 8/11/14	Fri 8/15/14	29	
31	Mitigation Plan Revision/Submittal of Final	1 wk	Mon 8/18/14	Fri 8/22/14	30	
32	USACE Review Revised IP Application/Incorp Comments	4.2 wks	Mon 8/25/14	Mon 9/22/14	31	
33	USACE Issues PN	0.2 wks	Tue 9/23/14	Tue 9/23/14	32	
34	30-Day PN Process	30 days	Wed 9/24/14	Tue 11/4/14	33	
35	Address Agency/Public Comments	12 wks	Wed 11/5/14	Tue 1/27/15	34	
36	IP Issued	0.2 wks	Wed 1/28/15	Wed 1/28/15	35	
37						
38	Water Rights Permitting	83.4 wks	Fri 8/8/14	Fri 3/11/16		
39	TCEQ Pre-Application Meeting	10 days	Mon 8/18/14	Fri 8/29/14	8	
40	DWU Coordination Meeting	1 day	Fri 8/8/14	Fri 8/8/14		
41	Prepare Draft Application	1.2 wks	Mon 8/11/14	Mon 8/18/14	40	
42	City Review of Permit Application	2 wks	Tue 8/19/14	Mon 9/1/14	41	
43	Meeting to Review Comments	0 wks	Mon 9/1/14	Mon 9/1/14	42	
44	Finalize Application & Submit to TCEQ	2 wks	Tue 9/2/14	Mon 9/15/14	48,43	
45	TCEQ Permit Approval Process	78 wks	Tue 9/16/14	Fri 3/11/16	44	
46						
47	Dam Safety Review	0.2 wks	Wed 8/20/14	Wed 8/20/14		

Consolidated Stewart Creek Remediation/Grand Park Construction Schedule. Revised August 18, 2014 (updates will be provided as schedule is revised)

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
48	Dam Information Sheet Completed	0.2 wks	Wed 8/20/14	Wed 8/20/14		
49						
50	Stewart Creek Remediation Activities	206.8 wks	Fri 6/21/13	Tue 6/6/17		
51	Grand Park VCP Project	201.8 wks	Fri 6/21/13	Tue 5/2/17		
52	VCP Application and Agreement Preparation	2.2 wks	Fri 6/21/13	Fri 7/5/13		
53	VCP Application and Agreement Submittal	0 wks	Fri 7/5/13	Fri 7/5/13	52	
54	Meeting with TQEQ to Discuss APAR (Approval to Start PRAA 1)	0 wks	Fri 3/21/14	Fri 3/21/14	53	
55	PRAA 1 Sampling Events	10.2 wks	Fri 3/21/14	Fri 5/30/14	54	
56	PRAA 1 APAR and APA Workplan Preparation	3 wks	Mon 6/2/14	Fri 6/20/14	55	
57	Submit PRAA 1 Final APAR to TCEQ	0.2 wks	Fri 6/27/14	Fri 6/27/14	56	
58	Review and Approval of Final PRAA 1 APAR by TCEQ	9.4 wks	Mon 6/30/14	Tue 9/2/14	57	
59	APA Workplan Submittal	0.2 wks	Fri 6/27/14	Fri 6/27/14	56	
60	TCEQ Approval of APA Workplan	13 wks	Mon 6/30/14	Fri 9/26/14	59	
61	Soil, Water, Sediment and Delineation Sample Collection	16.2 wks	Mon 8/11/14	Mon 12/1/14	54	
62	Preparation of Draft APAR and RAP, City Internal Review	21.2 wks	Mon 9/29/14	Mon 2/23/15	60	
63	Submit Draft APAR and RAP to TCEQ	0.2 wks	Tue 2/24/15	Tue 2/24/15	62	
64	Draft APAR and RAP Review by TCEQ (Expedited Review)	9.2 wks	Wed 2/25/15	Tue 4/28/15	63	
65	Revisions of Draft APAR and RAP Based on TCEQ Comments	3.2 wks	Wed 4/29/15	Wed 5/20/15	64	
66	Revised Draft APAR and RAP Posted to Web / Public Review	6.2 wks	Thu 5/21/15	Thu 7/2/15	65	
67	Public Meeting to Discuss Draft APAR/RAP	0.2 wks	Fri 7/3/15	Fri 7/3/15	66	
68	Revise/Submit Final APAR and RAP to TCEQ	2.2 wks	Mon 7/6/15	Mon 7/20/15	67	
69	TCEQ Review/Approval of Final APAR and RAP	4.2 wks	Tue 7/21/15	Tue 8/18/15	68	
70	STEWART CREEK REMEDIATION	23.2 wks	Thu 12/24/15	Thu 6/2/16	69,98,125,190	
71	Data Review/RACR Preparation	7 wks	Fri 6/3/16	Thu 7/21/16	70	
72	Draft RACR Internal Review by City of Frisco	7.2 wks	Fri 7/22/16	Fri 9/9/16	71	
73	Submit Draft RACR to TCEQ/TCEQ Review (Expedited Review)	9.2 wks	Mon 9/12/16	Mon 11/14/16	72	
74	Revisions of Draft RACR Based on TCEQ Comments	3.2 wks	Tue 11/15/16	Tue 12/6/16	73	
75	Revised Draft RACR Posted to Web / Public Review	6.2 wks	Wed 12/7/16	Wed 1/18/17	74	
76	Public Meeting to Discuss Draft RACR	0.2 wks	Thu 1/19/17	Thu 1/19/17	75	
77	Revise/Submit Final RACR to TCEQ	2.2 wks	Fri 1/20/17	Fri 2/3/17	76	
78	Final RACR Review/Approval by TCEQ (Expedited Review)	4.2 wks	Mon 2/6/17	Mon 3/6/17	77	
79	Final VCP Paperwork (Expedited)	8 wks	Tue 3/7/17	Mon 5/1/17	78	
80	Final COC Issued for Site	0.2 wks	Tue 5/2/17	Tue 5/2/17	79	
81	Lowry Tract VCP Project	187.6 wks	Mon 11/4/13	Tue 6/6/17		
82	VCP Application and Agreement Preparation	4.2 wks	Mon 11/4/13	Mon 12/2/13		
83	VCP Application and Agreement Submittal	0.2 wks	Tue 12/3/13	Tue 12/3/13	82	
84	APA Workplan Preparation	4.2 wks	Mon 8/11/14	Mon 9/8/14	83	
85	APA Workplan Submittal	0.2 wks	Tue 9/9/14	Tue 9/9/14	84	
86	TCEQ Approval of APA Workplan (Expedited Review)	10.2 wks	Mon 9/15/14	Mon 11/24/14	85	
87	Soil, Water, Sediment and Delineation Sample Collection	15.2 wks	Mon 12/1/14	Fri 3/13/15	86	
88	PRAA 1 APAR Preparation	4 wks	Mon 3/16/15	Fri 4/10/15	87	
89	PRAA 1 APAR Submittal to TCEQ	0.2 wks	Mon 4/13/15	Mon 4/13/15	88	
90	Review and Approval of PRAA 1 APAR by TCEQ	4.2 wks	Tue 4/14/15	Tue 5/12/15	89	
91	Preparation of Draft APAR and RAP, City Internal Review	14.2 wks	Mon 1/12/15	Fri 4/17/15	86	
92	Submit Draft APAR and RAP to TCEQ	0.2 wks	Mon 6/8/15	Mon 6/8/15	91	
93	Draft APAR and RAP Review by TCEQ (Expedited Review)	10.2 wks	Tue 6/9/15	Tue 8/18/15	92	
94	Revisions of Draft APAR and RAP Based on TQEQ Comments	3.2 wks	Wed 8/19/15	Wed 9/9/15	93	

Consolidated Stewart Creek Remediation/Grand Park Construction Schedule. Revised August 18, 2014 (updates will be provided as schedule is revised)

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
95	Revised Draft APAR and RAP Posted to Web / Public Review	6.2 wks	Thu 9/10/15	Thu 10/22/15	94	
96	Public Meeting to Discuss Draft APAR/RAP	0.2 wks	Fri 10/23/15	Fri 10/23/15	95	
97	Revise/Submit Final APAR and RAP to TCEQ	2.2 wks	Mon 10/26/15	Mon 11/9/15	96	
98	TCEQ Review/Approval of Final APAR and RAP	4.2 wks	Tue 11/10/15	Tue 12/8/15	97	
99	STEWART CREEK REMEDIATION	23.2 wks	Thu 12/24/15	Thu 6/2/16	98,69,125,190	
100	Data Review/RACR Preparation	7 wks	Fri 6/3/16	Thu 7/21/16	99	
101	Draft RACR Internal Review by City of Frisco	7.2 wks	Fri 7/22/16	Fri 9/9/16	100	
102	Submit Draft RACR to TCEQ/TCEQ Review (Expedited Review)	10.2 wks	Mon 9/12/16	Mon 11/21/16	101	
103	Revisions of Draft RACR Based on TCEQ Comments	3.2 wks	Tue 11/22/16	Tue 12/13/16	102	
104	Revised Draft RACR Posted to Web / Public Review	6.2 wks	Wed 12/14/16	Wed 1/25/17	103	
105	Public Meeting to Discuss Draft RACR	0.2 wks	Thu 1/26/17	Thu 1/26/17	104	
106	Revise/Submit Final RACR to TCEQ	2 wks	Fri 1/27/17	Thu 2/9/17	105	
107	Final RACR Review/Approval by TCEQ (Expedited Review)	6 wks	Mon 2/27/17	Fri 4/7/17	106	
108	Final VCP Paperwork (Expedited)	8.2 wks	Mon 4/10/17	Mon 6/5/17	107	
109	Final COC Issued for Site	0.2 wks	Tue 6/6/17	Tue 6/6/17	108	
110	Fields Tract VCP Project (applicable if property is acquired)	187.6 wks	Mon 11/4/13	Tue 6/6/17		
111	VCP Application and Agreement Preparation	4.2 wks	Mon 11/4/13	Mon 12/2/13		
112	Fields Signs VCP Agreement	0.2 wks	Fri 8/15/14	Fri 8/15/14	111	
113	VCP Application and Agreement Submittal	0.2 wks	Mon 8/18/14	Mon 8/18/14	112	
114	APA Workplan Preparation	4.2 wks	Tue 8/19/14	Tue 9/16/14	113	
115	APA Workplan Submittal	0.2 wks	Wed 9/17/14	Wed 9/17/14	114	
116	TCEQ Approval of APA Workplan (Expedited Review)	10.2 wks	Thu 9/18/14	Thu 11/27/14	115	
117	Soil, Water, Sediment and Delineation Sample Collection	15.2 wks	Mon 12/1/14	Fri 3/13/15	116	
118	Preparation of Draft APAR and RAP, City Internal Review	14.2 wks	Mon 3/16/15	Mon 6/22/15	117	
119	Submit Draft APAR and RAP to TCEQ	0.2 wks	Tue 6/23/15	Tue 6/23/15	118	
120	Draft APAR and RAP Review by TCEQ (Expedited Review)	10.2 wks	Wed 6/24/15	Wed 9/2/15	119	
121	Revisions of Draft APAR and RAP Based on TCEQ Comments	3.2 wks	Thu 9/3/15	Thu 9/24/15	120	
122	Revised Draft APAR and RAP Posted to Web / Public Review	6.2 wks	Fri 9/25/15	Fri 11/6/15	121	
123	Public Meeting to Discuss Draft APAR/RAP	0.2 wks	Mon 11/9/15	Mon 11/9/15	122	
124	Revise/Submit Final APAR and RAP to TCEQ	2.2 wks	Tue 11/10/15	Tue 11/24/15	123	
125	TCEQ Review/Approval of Final APAR and RAP	4.2 wks	Wed 11/25/15	Wed 12/23/15	124	
126	STEWART CREEK REMEDIATION	23.2 wks	Thu 12/24/15	Thu 6/2/16	125,69,98,190	
127	Data Review/RACR Preparation	7 wks	Fri 6/3/16	Thu 7/21/16	126	
128	Draft RACR Internal Review by City of Frisco	7.2 wks	Fri 7/22/16	Fri 9/9/16	127	
129	Submit Draft RACR to TCEQ/TCEQ Review (Expedited Review)	10.2 wks	Mon 9/12/16	Mon 11/21/16	128	
130	Revisions of Draft RACR Based on TCEQ Comments	3.2 wks	Tue 11/22/16	Tue 12/13/16	129	
131	Revised Draft RACR Posted to Web / Public Review	6.2 wks	Wed 12/14/16	Wed 1/25/17	130	
132	Public Meeting to Discuss Draft RACR	0.2 wks	Thu 1/26/17	Thu 1/26/17	131	
133	Revise/Submit Final RACR to TCEQ	2 wks	Fri 1/27/17	Thu 2/9/17	132	
134	Final RACR Review/Approval by TCEQ (Expedited Review)	6 wks	Mon 2/27/17	Fri 4/7/17	133	
135	Final VCP Paperwork (Expedited)	8.2 wks	Mon 4/10/17	Mon 6/5/17	134	
136	Final COC Issued for Site	0.2 wks	Tue 6/6/17	Tue 6/6/17	135	
137						
138	Lake Design Development	9 wks	Fri 8/29/14	Thu 10/30/14		
139	Preliminary Design	6 wks	Fri 8/29/14	Thu 10/9/14		
140	City Review of Preliminary Design	2 wks	Fri 10/17/14	Thu 10/30/14	139	
141	Meeting to Review Comments	0 wks	Thu 10/30/14	Thu 10/30/14	140	

Consolidated Stewart Creek Remediation/Grand Park Construction Schedule. Revised August 18, 2014 (updates will be provided as schedule is revised)

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
142						
143	Lake Construction Documents	81.8 wks	Fri 10/31/14	Tue 5/24/16		
144	Construction Documents (90%)	12 wks	Fri 10/31/14	Thu 1/22/15	141	
145	Internal QA/QC Specs and Drawings	1 wk	Fri 1/23/15	Thu 1/29/15	144	
146	Specs Due along with Quantities	0 wks	Thu 1/29/15	Thu 1/29/15	145	
147	Printing and Compile Plans and Specs	19 wks	Wed 11/25/15	Tue 4/5/16	146,68,97,124	
148	Cost Estimate Due	0 wks	Tue 4/5/16	Tue 4/5/16	147	
149	CD REVIEW	3 wks	Wed 4/6/16	Tue 4/26/16	148	
150	Final Drawings	4 wks	Wed 4/27/16	Tue 5/24/16	149	
151						
152	Park Design SCHEMATIC DESIGN	51.2 wks	Mon 7/16/12	Mon 7/8/13		
153	Site Survey and Property Boundary Research	6 wks	Mon 7/16/12	Fri 8/24/12		
154	Kick Off Meeting	1 day	Mon 8/27/12	Mon 8/27/12	153	
155	Schematic Design	17 wks	Tue 8/28/12	Mon 12/24/12	154	
156	Site Plans and Other City Submittals	0 wks	Mon 12/24/12	Mon 12/24/12	155	
157	Railroad System Programming	2 wks	Tue 8/28/12	Mon 9/10/12	154	
158	Coordination of Rail System Design	1 wk	Tue 9/11/12	Mon 9/17/12	157	
159	Cost Estimating	1 wk	Tue 9/18/12	Mon 9/24/12	158	
160	RR Track Preliminary Alignment	7 wks	Tue 9/25/12	Mon 11/12/12	159	
161	Stewart Creek Adjustments (Rail Road Coordination)	6 wks	Tue 9/25/12	Mon 11/5/12	159	
162	Grand Park Schematic Design Review (Internal Review QA/QC)	26 wks	Tue 11/13/12	Mon 5/13/13	160	
163	Revisions	3 wks	Tue 5/14/13	Mon 6/3/13	162	
164	Printing and Submission to Client	1 wk	Tue 6/4/13	Mon 6/10/13	163	
165	Grand Park Schematic Design Review (City Review)	4 wks	Tue 6/11/13	Mon 7/8/13	164	
166	Site Plans and other City Submittals Due	0 wks	Mon 7/8/13	Mon 7/8/13	165	
167						
168	Park Design Development	21 wks	Mon 6/30/14	Fri 11/21/14		
169	DD PRODUCTION	10 wks	Mon 6/30/14	Fri 9/5/14	165	
170	Client Meeting to Discuss Events/Council Update	1 wk	Mon 9/8/14	Fri 9/12/14	169	
171	Update plans	2 wks	Mon 9/15/14	Fri 9/26/14	170	
172	Internal QA/QC Specs and Drawings	1 wk	Mon 9/29/14	Fri 10/3/14	171	
173	Specs Due along with Quantities	0 wks	Fri 10/3/14	Fri 10/3/14	172	
174	Printing and Compile Plans and Specs	1 wk	Mon 10/6/14	Fri 10/10/14	173	
175	Cost Estimate	1 wk	Mon 10/13/14	Fri 10/17/14	174	
176	DD REVIEW	3 wks	Mon 10/13/14	Fri 10/31/14	174	
177	Contractor Pricing	2 wks	Mon 11/3/14	Fri 11/14/14	176	
178	Review Pricing and Compile Data	1 wk	Mon 11/17/14	Fri 11/21/14	177	
179	Review with Client	0 wks	Fri 11/21/14	Fri 11/21/14	178	
180						
181	Park Construction Documents	32 wks	Mon 11/24/14	Thu 7/2/15		
182	Start TDLR Review	2 wks	Mon 11/24/14	Fri 12/5/14	179	
183	Construction Documents (90%)	16 wks	Mon 11/24/14	Thu 3/12/15	179	
184	Client Meeting to Discuss Events/Counsel Update	1 wk	Fri 3/13/15	Thu 3/19/15	183	
185	Internal QA/QC Specs and Drawings	1 wk	Fri 3/20/15	Thu 3/26/15	184	
186	Specs Due along with Quantities	1 wk	Fri 3/27/15	Thu 4/2/15	185	
187	Printing and Compile Plans and Specs	1 wk	Fri 4/3/15	Thu 4/9/15	186	
188	Cost Estimate	1 wk	Fri 4/10/15	Thu 4/16/15	187	

Consolidated Stewart Creek Remediation/Grand Park Construction Schedule. Revised August 18, 2014 (updates will be provided as schedule is revised)

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
189	CD REVIEW	3 wks	Fri 4/17/15	Thu 5/7/15	188	
190	Final Drawings	8 wks	Fri 5/8/15	Thu 7/2/15	189	
191						
192	City Utility Construction Activities	109.2 wks	Mon 9/1/14	Fri 9/30/16		
193	Traffic Study for Grand Park	0.2 wks	Tue 9/1/15	Tue 9/1/15		
194	Electrical Supply for Grand Park	56.8 wks	Tue 9/1/15	Fri 9/30/16		
195	Sample Collection (may not be needed)	1 wk	Tue 9/1/15	Mon 9/7/15		
196	Validate Data (may not be needed)	3 wks	Tue 9/8/15	Mon 9/28/15	195	
197	Remediation (if necessary)	8 wks	Thu 10/1/15	Wed 11/25/15	196	
198	Construction	52.4 wks	Thu 10/1/15	Fri 9/30/16		
199	24-inch & 12-inch Dallas North Tollway Water Line	35.6 wks	Mon 1/19/15	Tue 9/22/15		
200	Advertise for Bids	0.2 wks	Mon 1/19/15	Mon 1/19/15		
201	Award Contract	0.2 wks	Thu 2/19/15	Thu 2/19/15	60,200	
202	Sample Collection	1 wk	Fri 1/23/15	Thu 1/29/15		
203	Validate Data	3 wks	Fri 1/30/15	Thu 2/19/15	202	
204	Remediation (if necessary)	8 wks	Fri 2/20/15	Wed 4/15/15	203	
205	Construction	30.8 wks	Fri 2/20/15	Tue 9/22/15	201	
206	Stewart Creek North Interceptor Phase 1	35.6 wks	Mon 1/19/15	Tue 9/22/15		
207	Advertise for Bids	0.2 wks	Mon 1/19/15	Mon 1/19/15		
208	Award Contract	0.2 wks	Thu 2/19/15	Thu 2/19/15	116,207	
209	Sample Collection	1 wk	Fri 1/23/15	Thu 1/29/15		
210	Validate Data	3 wks	Fri 1/30/15	Thu 2/19/15	209	
211	Remediation (if necessary)	8 wks	Mon 3/23/15	Fri 5/15/15	210	
212	Construction	26.4 wks	Mon 3/23/15	Tue 9/22/15	208	
213	Stewart Creek South Interceptor	35.6 wks	Mon 1/19/15	Tue 9/22/15		
214	Advertise for Bids	0.2 wks	Mon 1/19/15	Mon 1/19/15	116	
215	Award Contract	0.2 wks	Thu 2/19/15	Thu 2/19/15	214	
216	Sample Collection	1 wk	Fri 1/23/15	Thu 1/29/15		
217	Validate Data	3 wks	Fri 1/30/15	Thu 2/19/15	216	
218	Remediation (if necessary)	8 wks	Fri 2/20/15	Wed 4/15/15	217	
219	Construction	30.8 wks	Fri 2/20/15	Tue 9/22/15	215	
220	4th Army Memorial Drive Phase 2	105.2 wks	Mon 9/1/14	Fri 9/2/16		
221	Final Design	52.6 wks	Mon 9/1/14	Tue 9/1/15		
222	Advertise for Bids	0.2 wks	Thu 10/1/15	Thu 10/1/15	221	
223	Award Contract	0.2 wks	Mon 11/2/15	Mon 11/2/15	222	
224	Sample Collection	1 wk	Thu 10/1/15	Wed 10/7/15		
225	Validate Data	3 wks	Thu 10/8/15	Wed 10/28/15	224	
226	Remediation (if necessary)	8 wks	Mon 11/2/15	Fri 12/25/15	225	
227	Construction	43.8 wks	Tue 11/3/15	Fri 9/2/16	223	
228	Stewart Creek West WWTP Expansion	52.6 wks	Thu 1/1/15	Fri 1/1/16		
229	Construction	52.6 wks	Thu 1/1/15	Fri 1/1/16		
230						
231	Bidding and Construction (remediation/lake excavation, Phase 1 of Grand Park, Phase 2 of Sewer)	122.8 wks	Fri 7/3/15	Wed 11/8/17		
232	Bid & Award	14 wks	Fri 7/3/15	Thu 10/8/15	190	
233	Construction	98 wks	Thu 12/24/15	Wed 11/8/17	232,69,98,125	
234						

Consolidated Stewart Creek Remediation/Grand Park Construction Schedule. Revised August 18, 2014 (updates will be provided as schedule is revised)

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
235	Letter of Map Revision	159.8 wks	Fri 7/3/15	Wed 7/25/18		
236	Prepare LOMR Application	4 wks	Fri 7/3/15	Thu 7/30/15	190	
237	City Review of LOMR Application	1 wk	Fri 7/31/15	Thu 8/6/15	236	
238	Meeting to Review Comments	0 wks	Thu 8/6/15	Thu 8/6/15	237	
239	Finalize LOMR & Submit to FEMA	2 wks	Thu 11/9/17	Wed 11/22/17	237,233	
240	LOMR Approval Process	35 wks	Thu 11/23/17	Wed 7/25/18	239	