

Exide Former Operating Plant
Anticipated APAR Revision Schedule (Initial Activities)

Tue 10/29/13

ID	Task Name	Duration	Start	Finish	Predecessors	2014											
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		
1	TCEQ Approval of Comment Responses (PLACEHOLDER DATE)	0 days	Fri 11/15/13	Fri 11/15/13													
2	Stewart Creek Downstream Sediment Investigation	105 days	Fri 11/15/13	Thu 2/27/14													
3	Obtain Access (EFFORT HAS BEEN STARTED - TIMEFRAME UNKNOWN - PLACE	60 days	Fri 11/15/13	Mon 1/13/14	1												
4	Existing Data Review/Evaluation	7 days	Fri 11/15/13	Thu 11/21/13	1												
5	Develop Detailed Approach/Plan for Additional Sampling/Analysis	7 days	Fri 11/22/13	Thu 11/28/13	4												
6	Inspection / Initial sediment/surface water sampling effort	10 days	Tue 1/21/14	Thu 1/30/14	3FS+7 days												
7	Perform sediment/surface water sample analyses/validation	21 days	Fri 1/31/14	Thu 2/20/14	6												
8	Perform data evaluation/confirm no additional sampling needs (ASSUMPTION)	7 days	Fri 2/21/14	Thu 2/27/14	7												
9	Additional Soil Investigation	63 days	Fri 11/22/13	Thu 1/23/14													
10	Initial soil sampling effort	21 days	Fri 11/22/13	Thu 12/12/13	1FS+7 days												
11	Sample analysis/validation	28 days	Fri 12/13/13	Thu 1/9/14	10												
12	Data evaluation/confirm no additional sampling needs (ASSUMPTION)	14 days	Fri 1/10/14	Thu 1/23/14	11												
13	Additional Groundwater Investigation	63 days	Fri 11/22/13	Thu 1/23/14													
14	Initial monitoring well installation/development	14 days	Fri 11/22/13	Thu 12/5/13	1FS+7 days												
15	Groundwater sample collection	7 days	Fri 12/6/13	Thu 12/12/13	14												
16	Sample analysis/validation	28 days	Fri 12/13/13	Thu 1/9/14	15												
17	Data evaluation/confirm no additional sampling needs (ASSUMPTION)	14 days	Fri 1/10/14	Thu 1/23/14	16												
18	Revised APAR (including SLERA) Report Preparation	75 days	Fri 2/28/14	Tue 5/13/14													
19	Internal Draft Preparation	35 days	Fri 2/28/14	Thu 4/3/14	8												
20	Peer Review/Revision	10 days	Fri 4/4/14	Sun 4/13/14	19												
21	Exide Review	10 days	Mon 4/14/14	Wed 4/23/14	20												
22	Revision/Reproduction	20 days	Thu 4/24/14	Tue 5/13/14	21												

Note: Assumes all laboratory analyses performed on an expedited turnaround basis. For purposes of illustration, this draft assumes receipt of TCEQ approval on 11/15/13. The actual start date will be the date such approval is received.